RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Item	Description
1	Name of Work	Construction of Anganawadi building in ward no 08 (Ground floor) Kodigehalli Sub Division (Sl.No. 32)
2	Estimate Cost	Rs.19.90 lakhs
3	Administrative Approval No and Date	BBMP/JC/Yel/AA/76/ 11-12, dt:21-07-2011
4	Technical sanction No. and Date	BBMP/SE/Yel/TS/48/ 11-12, dt:21-07-2011
5	Job Code No. and P Code No.	008-11-000072
6	Tender Direct Entrested to KRIDL	Tender Work
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	No:EE/BTP/BBMP/E-Tend/03/2011-12, dt:13-06-2011
8	Tender Approved Details	JC YEL vide para (21) dt:23-11-2011
9	Work Order No and Date	EE/BTP/BBMP/Tend/342/2011-12, dt:12-01-2012
10	Stipulation time of Completion	60 days
11	Actual Date of Commencement	17-09-2012
12	Actual Date of Completion	29-11-2013

13	**Delay if any**	Yes
14	**Reson for Delay**	Delay in shifting of running old Anganawadi to other place
15	**Payment made till date.**	13.42 lakhs
16	**BR NO. and Date**	BR No: 318/30-11-2013
17	**Status of Work**	Completed
18	**Photograph verfied**	Yes
19	**Date of Inspection**	28.05.15
20	**MB No. and Page No.**	194549
21	**Test Result**	--
22	**Section officer**	Dayanand H S AE Neelakantaiah K P AEE
23	**Sub Division Officer**	Kodigehalli Sub Division
24	**Observation**	--
a	**Work Quality**	Satisfactory
b	**Comments**	It was observed during inpection that the Anganwadi building is constructed with good quality construction materials according to the specifications mentioned in the estimate. This being a part bill of amount Rs.4.38 Lakhs out of the total cost of 19.90 Lakhs the works stands completed as on date and is found satisfactory the Bill may be considered for clearance.

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangaloro-560092

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India